

ಅನುಬಂಧ-1

Bengaluru Smart City Limited

SCM Project

Rs. In Cr

I. Completed Projects

Sl. No.	Name of the Project	SCP Cost	WO Cost	Revised Cost (in Crore)	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status
1	KAR-BEN-067 LED Lighting for Vidhan Soudha, Vikas Soudha, MS Building and VV Towers	2.05	1.90	1.90	27.05.2020	26.08.2020	26.08.2020	Work Completed
2	KAR-BEN-076 COVID-19 related Infrastructure works by Health and Family Welfare Department	1.86	1.86	1.86	23.10.2020	23.11.2020	23.11.2020	Work Completed
3	KAR-BEN-077 Provision of High Flow Nasal Cannula (HFNC) by Directorate of Medical Education	4.80	4.80	4.80	27.10.2020	11.11.2020	11.11.2020	Work Completed
4	KAR-BEN-078 Provision of Medical Equipment to Rajiv Gandhi Chest Diseases	0.80	0.68	0.80	18.11.2020	01.03.2021	01.03.2021	Work Completed
5	KAR-BEN-071 Digital Health Infrastructure for BBMP and Bengaluru Urban District	11.70	10.00	13.22	22.01.2021	13.08.2021	13.08.2021	Work Completed
Total		21.21	19.24	22.58				

II. On Going Stage

Sl. No.	Name of the work	SCP Cost	WO Cost	Revised Cost (in Crore)	Work Order date	Date of Completion as per contract	Probable Date of Completion	Project Status
1	KAR-BEN-046 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 1	35.31	35.56	35.93	01.03.2019	31.05.2020	27.07.2021	1. Commercial Street-From Kamraj Road to Jumma Masjid Road (Near Bowring Hospital) - Work is in Progress. 2. Kamaraj Road from M G Road upto Commercial Street and upto St. Johns Church Road. - Work is in Progress.
2	KAR-BEN-047 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 2	29.27	29.21	29.27	27.02.2019	26.02.2020	30.06.2021	1. Ulsoor Road from Dickenson Road to Kensington Road - work is in Progress 2. Dickenson Road from M G Road to Kamraj Road - Work is in Progress

3	KAR-BEN-048 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 3	49.23	53.44	53.26	27.02.2019	26.05.2020	31.07.2021	1. Infantry Road from Ali Askar Road to Safina Plaza complex (Main Guard Cross Road) - Work is in Progress 2. Central Street from M G Road to Shivajinagar Bus Stand (TTMC) and upto Indian Express (Balekundri) Junction - Work to be started 3. Bowring Hospital Road from Main Guard Cross Road to HSIS Gosh Hospital -Work is in Progress.
4	KAR-BEN-049 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 4	37.04	39.73	39.98	05.03.2019	04.06.2020	24.07.2021	1. Millers Road from Chalukya Circle to Cantonment via Queens Road - Work is in Progress 2. Raj Bhavan Road from Minsk Square to Basaveshwara Circle - Work is in Progress.
5	KAR-BEN-050 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 5	29.01	29.77	29.78	01.03.2019	29.02.2020	30.04.2021	1. McGrath Road from Brigade Road upto Richmond Road - Work Completed 2. Convent Road from Richmond Road to Residency Road - Work Completed 3. Hayes Road from Richmond Road to Residency Road - Work Completed 4. Wood Street from Museum Road to Richmond Road - Work Completed 5. Castle Street from Museum Road to Richmond Road - Work Completed 6. Tate Lane - From Richmond road to castle street - Work Completed
6	KAR-BEN-051 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 6	41.38	45.61	45.75	01.03.2019	31.05.2020	31.07.2021	1. Kasturba Road from Siddalingaiah Circle to Minsk Square via Queens Statue (M G Road) - Work is in Progress 2. Queens Road from M G Road to Cantonment Railway Station - Work is in Progress
7	KAR-BEN-052 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase A Package 7	36.80	39.67	39.97	01.03.2019	30.06.2020	31.07.2021	1. Raja Ram Mohan Roy Road from Richmond Circle to Hudson Circle -Work Completed 2. Lavelle Road from M.G.Road to Richmond Circle - Work Completed. 3. Brigade Road from M.G.Road to War Memorial Junction - Work Completed.
8	KAR-BEN-053 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 1	40.22	40.22	44.29	22.07.2019	21.10.2020	31.10.2021	1. St.John's Road - from Kensington Road to St.John's Church Road - Work is in Progress. 2. St John's Church Road (New Bamboo Bazar Road to Promenade Road)- Work is in Progress.
9	KAR-BEN-054 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 2	41.67	39.39	43.42	07.08.2019	06.11.2020	09.09.2021	1. Miller's Road Extension (from Miller's Road Underpass to Haines Circle) - Work is in Progress 2. Cantonment Road (from Millers Road to Queens Road) - Work is in Progress 3. HKP Road (from Queens Road to Russel Market) - Work is in Progress
10	KAR-BEN-055 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 3	16.22	15.36	16.94	20.07.2019	19.10.2020	23.11.2021	1. Jumma Masjid Road - from Bowring Hospital Road to Russel Market - Work is in Progress. 2. ChandniChowk Road - from HKP Road to Shivaji Road - work is in Progress

11	KAR-BEN-056 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 4	28.10	26.79	29.37	07.08.2019	06.11.2019	31.10.2021	1. Sethu Rao Road (from Mysore Road Junction to G. P Road) - Work to be Started (Laying of 900mm dia NP3 Pipeline in Progress by BWSSB.) 2. Sethu Rao Cross Road (from Iyengar Road to Sethu Rao Road - Work to be Started.(Laying of 900mm dia NP3 Pipeline in Progress by BWSSB.) 3. NR Road (from SJP Road Junction to Cutchery Road - Work to be Started. 4. SJP Road (from KR Market Circle to NR Road Junction) - Work to be Started
12	KAR-BEN-057 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 5	46.80	44.47	48.92	22.07.2019	21.10.2020	21.07.2021	1. Race Course Road (from Palace Road to Hare Krishna Road) - Work is in progress 2. Rajbhavan Road (from Millers Road Intersection to Ali Asker Road Intersection) - Work is in progress 3. Palace Road (from Millers Road Intersection to Basaveshwara Circle) - Work is in Progress
13	KAR-BEN-058 Revitalization of historic heart of the city - Smart Tender SURE Roads Phase B Package 6	25.26	24.90	27.30	19.08.2019	18.11.2020	31.10.2021	1. Avenue Road - from Mysore Bank Circle to SJP Road - Work is in Progress 2. Rhenius Street - from General KS Thimmaya Road to Langford Road - Work is in Progress
14	KAR-BEN-023 Integrated mobility towards creating vibrant destination Shivajinagar Bus Terminal Redevelopment (Terminus + Parking Structure + Subway)	3.82	2.88	3.82	23.03.2020	22.09.2020	28.06.2021	Work is in Progress
15	KAR-BEN-025 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park Phase A	16.73	17.56	22.73	21.03.2020	22.01.2021	03.12.2021	Work is in Progress
16	KAR-BEN-065 Protection and Redevelopment of a Botanically Varied Parkland - Cubbon Park - Phase B	20.00	17.79	20.88	20.07.2020	19.04.2021	31.12.2021	Work is in Progress
17	KAR-BEN-063 Setting up Auditorium block & Geological Rock Garden at Jawaharlal Nehru Planetorium	32.50	31.19	34.65	23.11.2020	22.05.2022	22.05.2022	Work is in Progress
18	KAR-BEN-062 Integrated Mobility Hub and Junction Improvement at KR Market	20.00	19.16	21.30	14.12.2020	13.9.2021	13.9.2021	Work is in Progress
19	KAR-BEN-073 Civil Works at Bengaluru Medical College and Research Institute	11.90	10.65	11.72	20.1.2021	19.05.2021	19.08.2021	Work is in Progress
20	KAR-BEN-074 Provision of Medical Equipments to Kidwai Memorial Institute of Oncology	6.85	6.83	6.85	22-12-2020	30.03.2021	31.07.2021	Work is in Progress
21	KAR-BEN-069 Project Rashmi -Women's Space at Workplace	2.00	2.00	2.00	20.11.2020 28.06.2021	19.01.2021 11.08.2021	19.01.2021 11.08.2021	Work Completed Work is in Progress

22	KAR-BEN-080 Completion of Mini Auditorium, Additional work and Interior work for Department of Women and Child Welfare	6.56	3.81	4.98	03-02-2021	02.08.2021	30.09.2021	Work is in Progress (Nirmathi Kendra)
23	KAR-BEN-084 Provision of Medical Equipments to BMCRI	9.24	9.24	9.24	29.01.2021	28.02.2021	30.06.2021	Work is in Progress
24	KAR-BEN-072 Provision of Medical Equipments to Institute of Gastroenterology Sciences and Organ Transplant	4.90	4.90	4.66	29.01.2021	28.02.2021	31.07.2021	Work is in Progress
25	KAR-BEN-079 Redevelopment of historic economic Centres - Meat Market, Adjacent to KR Market	16.80	15.50	18.89	30.01.2021	29.12.2021	29.12.2021	Work is in Progress
26	KAR-BEN-024 Redevelopment of historic economic Centres - KR Market	33.00	33.00	38.83	03.02.2021	02.01.2022	02.01.2022	Work is in Progress
27	KAR-BEN-083 Construction of Day Care Centre (Creche) at MS Building	0.50	0.50	0.53	02.02.2021	01.03.2021	30.06.2021	Work is in Progress
28	KAR-BEN-081 New Works for the Institutes of the Department of Women and Child Welfare	2.80	2.46	3.28	4.03.2021	04.09.2021	04.09.2021	Work is in Progress
29	KAR-BEN-066 Proposal for operation of electric buses feeder service to Namma Metro by BMTTC - Fleet Procurement	50.00	50.00	50.00	05.02.2021	04.02.2022	04.02.2022	Work is in Progress
30	KAR-BEN-041 ICCC - (Integrated Command and Control Center)	113.44	95.99	118.89	24.03.2021	23.11.2021	23.11.2021	Work is in Progress
Total		807.35	787.58	857.43				

III. Tendering Stage								
Sl. No.	Name of the work	SCP Cost	Tender Cost	Revised cost	Tender Date	Last Date for Submission	No of Tenders Call	Project Status
1	KAR-BEN-088 Digital Class Rooms for BBMP Schools and Colleges	6.00	6.00	6.00	13.07.2021	26.07.2021	2	Technical bid Opened on 27.07.2021 and Bid Evaluation is under progress
2	KAR-BEN-090 Providing Smart Traffic Solutions to Bengaluru Traffic Police at ABD area	7.50	7.50	7.50	09.07.2021	28.07.2021	1	Technical bid Opened on 29.07.2021 and Bid Evaluation is under progress
Total		13.50	13.50	13.50	-	-	-	
III. DPR/FR Stage								
Sl. No.	Name of the work	SCP Cost	DPR Cost	REVISED COST	DPR approval date	Tentative Date of Tendering	Project Status	
NIL								
GRAND TOAL SCM		842.06	820.32	893.51				
PUBLIC-PRIVATE PARTNERSHIP (PPP) Project								
I. Completed Projects								
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Date of Completion as per contract	Actual Date of Completion	Project Status	
Nil								
II. Ongoing Stage								
Sl. No.	Name of the work	SCP Cost	WO Cost	Work Order date	Last Date of Bid Submission	Probable date of completion	Project Status	
1	KAR-BEN-028 Implementation of Energy Efficiency Measure in Public Lighting System in Bengaluru under shared saving frame work.	800.00	800.00	23.02.2019	23.02.2021	16.06.2023	Work is in Progress	
Total		800.00	800.00					
Grand Total PPP		800.00	800.00					

Convergence Projects				
I. Work Completed				
Sl.	Name of the work	DPR	Work Order	Present Status
1	KAR-BEN-044 Improvement of Drains and Foothpaths and asphaltting of 21 selected roads in peenya industrial area in Dasarhalli Constituency	26.34	26.34	Work Completed
II. Ongoing Stage				
Sl.	Name of the work	DPR	Work Order	Present Status
1	KAR-BEN-045 Improvement of Drains Foothpaths and asphaltting of 6 selected arterial and Sub arterial roads in Mahadevapura zone	11.45	11.45	Work in Progress
2	KAR-BEN-059 Development of KG Road and Malleshwaram road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	25.5	28.13	Work in Progress
3	KAR-BEN-060 Development of Palace road under Tender SURE guidelines Tender SURE Roads taken up by BBMP. Work Progress shown under BenSCL	26	25.91	Work in Progress
TOTAL		62.95	65.49	
III. Tendered Projects				
Sl.	Name of the work	DPR	Work Order	Present Status
Null				
IV. DPR/FR Stage				
Sl.	Name of the work	DPR	Work Order	Present Status
Null				
Grand Total convergence		89.29	91.83	
Grand Total		1731.35	1712.15	